electronic market by providing a state-of-the-art trading, delivery and settlement facilities in various agricultural commodities which can be accessed from across the country after obtaining a permission from the State Authorities concerned under the provisions of the respective State APMC Acts.

Projects for Andhra Pradesh

*440. SHRI M.V. MYSURA REDDY:
SHRI C. RAMACHANDRAIAH:

Will the Minister of RAILWAYS be pleased to state:

(a) the present status of ongoing railway projects in the State of Andhra Pradesh;

(b) the details of amount allocated, released and spent on these projects, so far, and the estimated cost of each project;

(c) the funds allocated during the last three years for these projects;

(d) the time schedule for completion of these projects; and

(e) the steps taken by Government to complete these projects in time?

THE MINISTER OF RAILWAYS (SHRI LALU PRASAD): (a) to (d) The details of ongoing railway projects of New Line, Gauge Conversion, Doubling, Railway Electrification and Metropolitan Transport Projects falling fully/partly in the State of Andhra Pradesh alongwith anticipated cost, expenditure incurred upto March, 2007, expenditure incurred during the last three years, Outlay for 2007-08, targets wherever fixed and the present status has been attached as Statement (see below).

(e) Many new initiative like funding through National Projects, Defence funding, Public Private Partnership, State sharing and Rail Vikas Nigam Limited have been taken up. These initiatives will generate additional resources and will help in completing the projects in time.

Statement

The details of ongoing railway projects of New Line, Gauge Conversion, Doubling, Railway Electrification and Metropolitan Transport Projects falling fully/partly in the State of Andhra Pradesh

(Figures are in Crores of Rupees)

Sl. No.	Plan Head	Name of the Project	KMS	Anticipated Cost	Expenditure during the last 3 years	Outlay 07-08	Target wherever fixed	Remarks
1	2	3	4	5	6	7	8	9
1	New Line	Gadwal-Raichur	60	108.91	32.35	18.01		Land acquisition taken up for a length of 21 Kms. Earthwork, major bridges, minor bridges, ROB/RUB and ballast collection taken up. Track linking work of Gadwal Yard completed.
2	New Line	Jaggayapet-Mallacheruvu	19.1	53.21	4.20	10.00	2007-08	Land acquisition and tenders for earthwork and minor bridges taken up.
3	New Line	Kakinada-Pithapuram	21.5	66.14	0.02	5.01		Requisite clearances awaited.
4	New Line	Kotipalli-Narsapur	57.21	695.00	0.18	2.00		Detailed estimate is under scrutiny.
5	New Line	Macheria-Nalgonda	92	243.17	0.07	5.00		Final location survey completed. Preparation of detailed estimate taken up.
6	New Line	Manoharabad-Kotapalli	148.9	378.56	0.45	0.01		Final location survey taken up.

7	New Line	Munirabad-Mehboobnagar	246	497.47	11.97	5.00		Yeramaras-Yadalapur (14.5 Kms.) doubling completed and commissioned. On Ginigera (Munirabad)-Yermaras (Raichur) section, land acquisition and work on Krishna Bridge taken up. On Krishna-Mehboobnagar (Devarkadra) (64.15 Kms.) section, earthwork, major and minor bridges taken up.
8	New Line	Nandyal-Yerraguntla	126	173.32	29.33	15.00		Land acquisition, earthwork, minor and major bridges taken up.
9	New Line	Obulavaripalle-Krishnapatnam	113	426.34	8.27	10.00	2009-10	The work is under execution by Rail Vikas Nigam Limited. Final location survey taken up.
10	New Line	Peddapally-Karimnagar-Nizamabad	177.87	517.63	119.02	35.00		Peddapally-Karimnagar-Jagtiyal (83.53 Km.) completed and commissioned. On Jagtiyal-Nizamabad (94.35 Kms.) section, and acquisition taken up.

1	2	3	4	5	6	7	8	9
11	New Line	Rayadurg-Tumkur	213	887.31	0.00	0.01		New work included in the Budget 2007-08. Preparation of plans and estimate taken up.
12	New Line	Vishnupuram-Janapahar	11	42.08	0.01	2.00		Final location survey has been completed. Preparation of plans and estimate taken up.
13	Gauge Conversion	Dharmavaram-Pakala	227	294.99	17.62	85.00	Pakala-Madana-Pelle (82 Kms.) 2007-08	Detailed estimate sanctioned. Earth work, minor & major bridges on Pakala-madanapalli (82 Kms.) section (Phase-1) taken up.
14	Gauge Conversion	Guntur-Guntakal & Guntakal- Kalluru New line from Pendakallu to Gooty	546.54	528.38	9.93	60.00	Guntakal-Kalluru (40 Kms.)-2007-08	Guntur-Guntakal (429.28 Kms.) gauge conversion and Pendekallu-Gooty (29 Km.) new line portion has been completed and commissioned. On Guntakal-Kalluru (40.26 kms.) section, ballast collection, major bridges, etc., have been taken up.

15	Gauge conversion	Naupada-Gunupur	90	91.30	45.89	25.00	2008-09	Earthwork, bridges etc . taken up.
16	Doubling	Gooty-Renigunta-patch doubling	151	305.96	37.42	99.00	2008-09	The work is under execution through Rail Vikas Nigam Limited. Land acquisition, earthwork, major and minor bridge works taken up.
17	Doubling	Guntur-Krishna Canal	27.12	76.17	20.00	56.00	Guntur-Krishna canal (27.12 Kms.) 2007-08	Detailed estimate under scrutiny. Earthwork, major & minor bridges and ballast collection taken up.
18	Doubling	Kottavalasa-Simhachalam North 4th line	16.69	86.32	0.00	20.0		Final location survey completed & detailed estimate taken up.
19	Doubling	Raichur-Guntakal	81.1	145.81	0.32	50.00	2007-08	The work is under execution through Rail Vikas Nigam Limited. Final location survey completed and work taken up.
20	Doubling	Samalkot-Kakinada	15.6	65.12	0.00	10.00		New work included in the Budget 2007-08.
21	Doubling	Vizianagram-Kottavalasa 3rd line	34.7	167.67	0.50	10.00		Final location survey completed and detailed estimate taken up.

1	2	3	4	5	6	7	8	9
22	Railway Electrification	Karepalli-Bhadrachalam-Manuguru	88	57.54	10.81	10.00		Preparation of plans & estimates is being taken up.
23	Railway Electrification	Lingampalli-Wadi	161	96.24	2.74	5.00		Preparation of plans & estimates is being taken up.
24	Railway Electrification	Renigunta-Guntakal	308	182.55	26.79	3.00	2008-09	Renigunta-Nandalur (86 RKM) section completed. Balampalle-Pullampet (41 Kms.) commissioned. Rest of the section is being executed by RVNL through ADB funding.